Interior Trim Out Checklist

___ Pick up all supplies from Home Center

Drywall Homes (Trim Paint, Ceiling Paint, Wall Paint, Facia Paint, Texture If Needed)

VOG Homes (Ceiling Texture, Facia Paint)

Please leave all paints/textures in the utility room once complete

___ Turn on heating or air if applicable (Leave Heat/Air On when done)

___Mud /Texture all drywall cracks

___Mud/Paint all ceiling cracks/dings in ceilings

___ Install all trim, ceiling bars/transition bars on mate line of home

___ Fix all loose trim throughout home

___ Seam Carpet if needed

___Paint all areas that need painted

___Square and install all mate line Interior doors (must open and close properly)

___Square and adjust all interior doors

___Caulk all interior doors (Drywall Homes)

___Light Fixtures installed (Interior)

___Hang Ceiling Fans or Lighting if Shipped Loose

___Remove all Shipping Materials (Rubber bands, Appliance Braces, ETC)

___Fix all damaged wall panels damaged in shipping

___Install all toilet Tank Lids

___Caulk Throughout where needed

___Appliance Shelves installed and strapping removed

___Appliance plastic and materials removed

___All extra materials please stack neatly and leave in house service team will bring back

___Clean home (floors, countertops, inside cabs, outside cabs, showers, sinks, ETC.)

___Install Window Screens if shipped loose (Will be in the house)

___Turn off water main shut off in utility room when done

___Turn this checklist in with your bill

___Please turn in all needed parts to Chris @ 930-263-8875

Service Tech: _____ Date: _____

Exterior Trim Out Checklist

___ Install vinyl siding on both ends of the home

___ Install soffit on ends

___ Install facia on ends

___ Install drip edge

___ Caulk All Shipping Material Holes

___Paint Facia if in areas that are needed Shipping holes/Shingle Debris

___Light Fixtures for Outside Installed (Will be in the house)

___Turn off water main shut off in utility room when done

___Leave all Breakers on in the home just turn off all light switches

___Turn this checklist in with your bill

___Please turn in all needed parts to Chris @ 930-263-8875

Service Tech: _____ Date: _____

Vinyl Skirting Checklist

___ Install Vinyl Skirting

___ If over 40" install bracing where needed

___Install Skirting Door Leave Key with tape on inside of the skirting door

___Turn this checklist in with your bill

___Please turn in all needed parts to Michele @ 812-215-9619

Service Tech: _____ Date: _____